

MEETING AGENDA

MEETING TITLE: City of Seguin – Cordova Rd Reconstruction
 TxDOT DCC June

DATE: 06/01/2023

PROJECT NUMBER: 0915-46-052

Attendees: See TxDOT Sign in - Teams Meeting

AGENDA TOPICS:

Cordova Rd

Project Overview:

- Partnership with City and County
- Off system 2-Lane expansion to 4 lane divided with raised center median and dual SUP with combination of roadside swales and closed conduit

Schedule:

- DCC – June
- DDRT – 30% Schematic July 2023
- DDRT – 60% PS&E November 2023
- 90% PS&E Review March 2024
- Pause for utility relocation and ROW
 - March 2024 – May 2025
- Final plans/letting Q4 2025
- Construction schedule pending
 - Letting Nov 2025

Environmental:

- Preliminary scope review and kickoff with John Bryant 05/16
 - Preparing for ECOS
- Historical review
- Public meetings with key stakeholders on going
 - Big Red Barn
 - Developers
 - GVEC
- ROW Acquisition of numerous parcels mostly large residential lots and agricultural land
 - No identified displacements
-

AGENDA

City of Seguin – Cordova Rd Reconstruction

Coordination

Page 2 of 2

	<p>Utility Coordination:</p> <ul style="list-style-type: none">• Ongoing; majority identified• SUE Level B-D Complete• NOPC Pending <p>Project Coordination</p> <ul style="list-style-type: none">• SH 46<ul style="list-style-type: none">○ Official comment from public meeting• SH 123
--	--

ACTION ITEMS & TAKEAWAYS:

-
-