

## Utility Conflict Report

<b>OWNER</b>	<b>Utility</b>	SAWS	<b>Corridor</b>	RIGSBY	<b>SITE PHOTOS</b>
	<b>Contact</b>	NINA BITTLE	<b>ID</b>	2075	
<b>GENERAL INFO</b>	<b>Utility</b>	WATER			
	<b>Size and Material</b>	STANDARD WATER METER, CAST IRON			
	<b>Utility Conflict Description</b>	WATER METER WITHIN PROPOSED SIDEWALK			
	<b>Longitudinal or Crossing</b>	CROSSING			
	<b>Placement Relative to ROW</b>	INSIDE			
<b>LOCATION</b>	<b>Sheet No.</b>	326			
	<b>Station Origin</b>				
	<b>Start Station</b>	660+96.42	<b>End Station</b>		
	<b>Start Offset</b>	11.97	<b>End Offset</b>		
	<b>Latitude</b>	29.398177960	<b>Longitude</b>	-98.435868627000005	
	<b>SUE</b>	<b>Level of Investigation Req'd</b>	NONE		
<b>Test Hole No</b>		N/A			
<b>Test Hole Depth</b>		N/A			
<b>RESOLUTION</b>	<b>Recommended Action</b>	MINIMIZE - PROTECT IN PLACE			
	<b>Estimated Resolution Date</b>				
	<b>Resolution Status</b>	UTILITY COORDINATION IN PROGRESS			
	<b>Comment</b>	ADJUST WATER METER LID TO PROPOSED GRADE DURING CONSTRUCTION (<1" VERTICAL CHANGE ANTICIPATED)			
<b>Date Collected</b>		8/14/2017 11:32:07 AM	<b>Date Modified</b>		11/9/2017 5:45:01 PM

