

## Utility Conflict Report

<b>OWNER</b>	<b>Utility</b>	SAWS	<b>Corridor</b>	IH 35	<b>SITE PHOTOS</b>	
	<b>Contact</b>	NINA BITTLE	<b>ID</b>	255		
<b>GENERAL INFO</b>	<b>Utility</b>	WATER				
	<b>Size and Material</b>	STANDARD WATER METER, CAST IRON				
	<b>Utility Conflict Description</b>	WATER METER NEAR PROPOSED SIDEWALK				
	<b>Longitudinal or Crossing</b>	CROSSING				
	<b>Placement Relative to ROW</b>	INSIDE				
<b>LOCATION</b>	<b>Sheet No.</b>	100				
	<b>Station Origin</b>					
	<b>Start Station</b>	115+21.72	<b>End Station</b>			
	<b>Start Offset</b>	77.54	<b>End Offset</b>			
	<b>Latitude</b>	29.437410281	<b>Longitude</b>	-98.471177532		
<b>SUE</b>	<b>Level of Investigation Req'd</b>	NONE				
	<b>Test Hole No</b>	N/A				
	<b>Test Hole Depth</b>	N/A				
<b>RESOLUTION</b>	<b>Recommended Action</b>	MINIMIZE - PROTECT IN PLACE				
	<b>Estimated Resolution Date</b>					
	<b>Resolution Status</b>	UTILITY CONFLICT RESOLVED				
	<b>Comment</b>	ADJUST WATER METER LID TO PROPOSED GRADE DURING CONSTRUCTION (<1" VERTICAL CHANGE ANTICIPATED)				
<b>Date Collected</b>		11/29/2017 10:58:09 AM		<b>Date Modified</b> 8/17/2018 2:20:36 PM		

